

Date : 08/28/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 08/28/2025 08:30
Onsite Hours :

ASEC Report ID : 84837
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Sunny
Departure Time : 08/28/2025
ASEC Technician Name : Sean Willett

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
08/28/2025	1	11.7	106.6	2025-012 SP	105.6	18.9	100.9	98	D6938	Pass
Location : Lot #157, Elv/Depth :794 Comment : Tested By : Sean Willett Gauge Serial No. : 77-19952										
08/28/2025	2	19	108.1	2025-012 SP	105.6	18.9	102.4	98	D6938	Pass
Location : Lot #208, Elv/Depth :801 Comment : Tested By : Sean Willett Gauge Serial No. : 77-19952										
08/28/2025	3	13.2	105.4	2025-012 SP	105.6	18.9	99.8	98	D6938	Pass
Location : Lot #205, Elv/Depth :803 Comment : Tested By : Sean Willett Gauge Serial No. : 77-19952										
08/28/2025	4	18.9	107.6	2025-012 SP	105.6	18.9	101.9	98	D6938	Pass
Location : Lot #203, Elv/Depth :805 Comment : Tested By : Sean Willett Gauge Serial No. : 77-19952										
08/28/2025	5	16.4	101.8	2025-012 SP	105.6	18.9	96.4	98	D6938	Fail
Location : Lot #201, Elv/Depth :806 Comment : Tested By : Sean Willett Gauge Serial No. : 77-19952										
08/28/2025	6	12.2	115.6	2025-011 SP	115.0	15.5	100.5	98	D6938	Pass
Location : Lot #197, Elv/Depth :808 Comment : Tested By : Sean Willett Gauge Serial No. : 77-19952										

Remark: Test performed in general accordance with signed referenced ASTM Method.



Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 08/28/2025
Project No : 2025C160
Client Company : Artisan
Arrival Time : 08/28/2025 08:30
Onsite Hours :

ASEC Report ID : 84837
Name of the Project : Rockmart Township - 115 Felton Drive
Project Location : Rockmart
Weather : Sunny
Departure Time : 08/28/2025
ASEC Technician Name : Sean Willett

PROCTOR DATA SUMMARY

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
03/27/2025	2025-008 SP	115.7	14.7	Standard	Brown Silty SAND with clay
03/27/2025	2025-011 SP	115.0	15.5	Standard	Brown Silty SAND with clay
03/28/2025	2025-012 SP	105.6	18.9	Standard	Brown Sandy CLAY
05/05/2025	2025-025 SP	104.5	13.2	Standard	Light brown sandy silt