

Date : 11/04/2025  
Project No : 2025C211  
Client Company : Pulte  
Arrival Time : 11/04/2025 08:00  
Onsite Hours : 06:00

ASEC Report ID : 87512  
Name of the Project : Haley's Bluff - Philadelphia Rd.  
Project Location : Jasper  
Weather : Sunny  
Departure Time : 11/04/2025 14:00  
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site for the observation/testing of the placement of fill/backfill. The contractor removed topsoil from Lots #21 and #22. The contractor and ASEC performed a proof-roll of this area and addressed any pumping areas by undercutting to a more stable subgrade surface. This is also a deep fill area, consisting of approximately 20 to 24 feet of fill to be placed. As the contractor fills up the slope, they are benching out the natural ground to evenly install the lifts. The contractor is placing blasted rock material from the pond in these deep fill lots and is placing the lifts in at approximately 1 foot. It appears the size of the rock is breaking down as the 815 sheeps-foot compacts the lifts. There is also a mix of finer material in the blasted material to help fill any voids.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



21 and 21



Date : 11/04/2025  
Project No : 2025C211  
Client Company : Pulte  
Arrival Time : 11/04/2025 08:00  
Onsite Hours : 06:00

ASEC Report ID : 87512  
Name of the Project : Haley's Bluff - Philadelphia Rd.  
Project Location : Jasper  
Weather : Sunny  
Departure Time : 11/04/2025 14:00  
ASEC Technician Name : Sean Willett



removing topsoil 21 and 22



proof roll on 21 and 22

*Kenneth Mosman*

**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.