

Date : 12/13/2025
Project No : 2025C211
Client Company : Pulte
Arrival Time : 12/13/2025 07:30
Onsite Hours : 02:30

ASEC Report ID : 88560
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 12/13/2025 10:00
ASEC Technician Name : Sean Willett

As requested, the site was visited by our AS Engineering and Consulting (ASEC) representative for the purpose of providing quality control inspection and testing services. Visual observation techniques were employed to verify compliance with project drawing/specifications, applicable codes, and materials submittals. The following observations were observed on site this day.

Our ASEC representative was on site to observe the contractor (NG Grading) and for the observation/testing of the placement of fill/backfill.

The contractor installed soil lifts of approximately 6 to 8 inches in size across the commercial lot by the front pond and Lots #8 through #13 and #52 through #60. The contractor is benching into the natural slope approximately every 2ft x 2ft. The lifts were compacted using a sheep-foot roller.

Our representative watched as loaded off road trucks rolled across the lifts to check for stability. There were no signs of severe pumping/deflection present, and the lifts appeared to be stable. Density testing was performed, and test results were provided to the contractor.

The 2nd detention pond located in the back of the site has been grassed.

We appreciate the opportunity to be of service to you on this project. If you have any questions regarding this report, please feel free to contact us. We will be more than happy to discuss it with you.



back pond (grassed)



8 - 13 and 52 - 60 area

Date : 12/13/2025
Project No : 2025C211
Client Company : Pulte
Arrival Time : 12/13/2025 07:30
Onsite Hours : 02:30

ASEC Report ID : 88560
Name of the Project : Haley's Bluff - Philadelphia Rd.
Project Location : Jasper
Weather : Sunny
Departure Time : 12/13/2025 10:00
ASEC Technician Name : Sean Willett



cut above 52 - 60



commercial lot by front pond



back pond (grassed)

Kenneth Mosman

Kenneth Mosman

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.