

Date : 04/30/2026  
 Project No : 2025C260  
 Client Company : Artisan  
 Arrival Time : 04/30/2026 08:00  
 Onsite Hours : 07:00

ASEC Report ID : 93874  
 Name of the Project : NW (PHASE 2) Parkway Extension  
 Project Location : Dallas  
 Weather : sunny  
 Departure Time : 04/30/2026 15:00  
 ASEC Technician Name : Samara Simha Reddy Kandi

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
04/30/2026	1	14.3	121.2	2025-035 SP	107.8	13.0	98.3	98	D6938	Pass
Location : Between Manhole B7 and B9, Elv/Depth :at finished grade Comment : Tested By : Samara Simha Reddy Kandi Gauge Serial No. : 38069										
04/30/2026	2	15.7	122.8	2025-035 SP	107.8	13.0	98.4	98	D6938	Pass
Location : Between Manhole B7 and B9, Elv/Depth :at finished grade Comment : Tested By : Samara Simha Reddy Kandi Gauge Serial No. : 38069										

**Remark:** Test performed in general accordance with signed referenced ASTM Method.



**Kenneth Mosman**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 04/30/2026  
 Project No : 2025C260  
 Client Company : Artisan  
 Arrival Time : 04/30/2026 08:00  
 Onsite Hours : 07:00

ASEC Report ID : 93874  
 Name of the Project : NW (PHASE 2) Parkway Extension  
 Project Location : Dallas  
 Weather : sunny  
 Departure Time : 04/30/2026 15:00  
 ASEC Technician Name : Samara Simha Reddy Kandi

**PROCTOR DATA SUMMARY**

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
07/28/2025	2025-031 SP	101.0	20.7	Standard	Tan, brown micaceous sandy silt
07/28/2025	2025-032 SP	94.9	25.0	Standard	Red micaceous sandy clay
08/01/2025	2025-033 SP	104.0	16.2	Standard	Tan, brown micaceous sandy silt
08/14/2025	2025-035 SP	107.8	13.0	Standard	Red sandy silt
08/14/2025	2025-036 SP	107.0	18.5	Standard	2025-036 SP
01/30/2026	Field proctor #6	98.0	17.2	Standard	Multi-colored sandy SILT