

Date : 01/09/2026  
 Project No : 2025C281  
 Client Company : SR Homes  
 Arrival Time : 01/09/2026 07:00  
 Onsite Hours : 02:00

ASEC Report ID : 89118  
 Name of the Project : Owen Mills - Owens Store Rd  
 Project Location : Canton  
 Weather : Overcast  
 Departure Time : 01/09/2026 09:00  
 ASEC Technician Name : Sean Willett

Test Date	Test Number	Moisture Content (%)	Dry Density (pcf)	Proctor Number	Max. Dry Density (pcf)	Optimum Moisture (%)	Compaction (%)	Specified Compaction (%)	ASTM Test Method	Pass/Fail
01/09/2026	1	15.9	101.0	2026-001 (on site cut)	99.1	20.1	101.9	95	D6938	Pass
Location : dam right side, Elv/Depth :final Comment : Lab proctor 2025-52 101.1 @ 22.6% Tested By : Sean Willett Gauge Serial No. : 77-19952										
01/09/2026	2	15.5	99.7	2026-001 (on site cut)	99.1	20.1	100.6	95	D6938	Pass
Location : dam middle, Elv/Depth :final Comment : Lab proctor 2025-52 101.1 @ 22.6% Tested By : Sean Willett Gauge Serial No. : 77-19952										
01/09/2026	3	16.5	100.3	2026-001 (on site cut)	99.1	20.1	101.2	95	D6938	Pass
Location : dam right side, Elv/Depth :final Comment : Lab proctor 2025-52 101.1 @ 22.6% Tested By : Sean Willett Gauge Serial No. : 77-19952										

**Remark:** Test performed in general accordance with signaturred referenced ASTM Method.



**Ramchandra R. Mogulla**  
**GA P.E. 036021**  
**Senior Engineer**

The results presented in this report relate only to the items tested. This report shall not be reproduced, except in full, without written approval from AS Engineering and Consulting LLC.

Date : 01/09/2026  
 Project No : 2025C281  
 Client Company : SR Homes  
 Arrival Time : 01/09/2026 07:00  
 Onsite Hours : 02:00

ASEC Report ID : 89118  
 Name of the Project : Owen Mills - Owens Store Rd  
 Project Location : Canton  
 Weather : Overcast  
 Departure Time : 01/09/2026 09:00  
 ASEC Technician Name : Sean Willett

**PROCTOR DATA SUMMARY**

TEST DATE	PROCTOR ID	MAX DRY DENSITY (pcf)	OPTIMUM MOISTURE (%)	PROCTOR TYPE	SOIL DESCRIPTION
12/16/2025	2025-052 (off-site stockpile)	101.1	22.6	Standard	Brown Sandy SILT
01/09/2026	2026-002 (on-site cut)	108.9	15.8	Standard	Red micaceous Silty SAND
01/13/2026	2026-001 (on site cut)	99.1	20.1	Standard	Red fine to medium Silty SAND